BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

Premeasurement

Name of work: Providing and Supplying of Borewell accosseries to Existing borewells in ward No . 05 Surrounding area byatarayanapura Sub Division

Estimated Cost : Rs. 30.00 Lakhs

Head of Account : P1771

Name of Agency: Sri. Madhuraj H.N, Thirumala Complex, DVG Road, Bagepalli-561207

Work order No: BBMP/EE/BTP/WO/64/2019-20, Date: 15.07.2019

Measurements Recarded on :

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.
			meters	meters	meters	meters	meters		
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19)								cum
	Qty as per Premeasurement Recorded vide E-MB Page No. is								
	Lakshmaiah Garden Main Road, Agrahara	1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	22.00	0.60	0.75			9.90	
	Kattigenahalli Krishnagara 1st Cross	1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	14.00	0.60	0.75			6.30	
	2nd Cross	1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	18.00	0.60	0.75			8.10	
	3rd Cross	1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	30.00	0.60	0.75			13.50	
		1	18.00	0.60	0.75			8.10	

Scanned by CamScanner

DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs
Krishnanagara to Kattigenahalli Main Road	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	28.00	0.60	0.75			12.60	
							450.00	331.00

Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 94, I.NO - 13.73.2, PWD SR 18-19) mtr

Qty as per Premeasurement Recorded vide E-MB Page No. is

Lakshmaiah Garden Main Road, Agrahara	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30 00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	22.00	22.00
Kattigenahalli Krishnagara 1st	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	14.00	14.00
2nd Cross	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30 00	30.00
	1	18.00	18.00
3rd Cross	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	18.00	18.00
Krishnanagara to Kattigenahalli	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	30.00	30.00
	1	28.00	28.00
			1000.00 412.00

3 Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications (P.NO - 7, I.NO - 2.11, PWD SR 18-19) cum

Scanned by CamScanner

DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs
Qty as per Premeasurement Recorded vide E-MB Page No. is								
Lakshmaiah Garden Main Road, Agrahara	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30 00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	22.00	0.60	0.75			9.90	
Kattigenahalli Krishnagara 1st	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	14.00	0.60	0.75			6.30	
2nd Cross	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	18.00	0.60	0.75			8.10	
3rd Cross	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	18.00	0.60	0.75			8.10	
Krishnanagara to Kattigenahalli	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	30.00	0.60	0.75			13.50	
	1	28.00	0.60	0.75			12.60	
							450.00	134.00

Assistant Engineer

Assistant Executive Engineer
Byatarayanapura Sub Division

Scanned by CamScanner